

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4th QUARTER, CY 2016**

Province, City or Municipality: **MANAOAG, PANGASINAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development (pls list down specific projects)</b>								
1. Maintenance of Streetlights	Municipal Wide	647,666.60		Dec. 31, 216	1%	3,330.00		
2. Barangay Infrastructures Assistance	Municipal Wide	7,800,000.00		Dec. 31, 2016	56%	4,388,386.37		
3. Maintenance of Market, Slaughterhouse, Sports Complex, Plaza, Parks & Tourism Building	Municipal Wide	1,500,000.00		Dec. 31, 2016	14%	214,020.15		
4. Barangay Infrastructure Assistance (Continuing)	Municipal Wide	10,000,000.00		Dec. 31, 2016	100%	10,000,000.00		
3. Maintenance of Mrket, Slaughterhouse, Sports Complex, Plaza, Parks, Tourism Building & RHU (Continuing)	Municipal Wide	1,000,000.00		Dec. 31, 2016	100%	1,000,000.00		
<b>Economic Development (pls list down specific projects)</b>								
1. Maintenance of Roads and Bridges	Municipal Wide	2,000,000.00		Dec. 31, 2016	56%	1,120,029.00		
2. Purchase of Engineering Equipment (Roller & Grader)	Municipal Wide	3,500,000.00		Dec. 31, 2016	0%	-		
3. BUB-LGU Counterpart (Improvement of Public Market)	Municipal Wide	1,870,000.00		Dec. 31, 2016	100%	1,797,000.00		
4.PRDP-LGU Counterpart (Construction of Bridge)	Brgy. Oraan	2,200,000.00		Dec. 31, 2016	0%	-		

5. Maintenance/Improvement of Municipal Cemetery (Continuing)	Brgy. Babasit	2,000,000.00		Dec. 31, 2016	0%	-		
6. Improvement/Improvement of Market & Slaughterhouse (Continuing)	Municipal Wide	1,000,000.00		Dec. 31, 2016	72%	722,381.95		
7. Maintenance of Roads & Bridges (Continuing)	Municipal Wide	2,000,000.00		Dec. 31, 2016	100%	2,000,000.00		
8. Purchase of Engineering Equipment (Dumptruck) (Continuing)	Brgy. Poblacion	2,000,000.00		Dec. 31, 2016	100%	1,718,766.00		
<b>Environmental Management (pls list down specific projects)</b>								
1. Cooperative Development (Provision of Certified Seeds)	Municipal Wide	2,400,000.00		Dec. 31, 2016	100%	2,223,600.00		
2. Solid Waste Management (Operation of MRF and Other Solid Waste Management Activities)	Municipal Wide	1,000,000.00		Dec. 31, 2016	48%	488,427.29		
3. Maintenance/Improvement of Dumpsite (Continuing)	Brgy. Pugaro	2,000,000.00		Dec. 31, 2016	86%	1,728,480.00		
4. BUB Counterpart for 2015 (Continuing)	Municipal Wide	1,870,000.00		Dec. 31, 2016	100%	1,869,007.88		
5. Rehabilitation & Declogging of Drainage Canal (Continuing)	Municipal Wide	1,000,000.00		Dec. 31, 2016	100%	979,500.00		
6. Solid Waste Management System (Continuing)	Municipal Wide	500,000.00		Dec. 31, 2016	100%	500,000.00		
6. Provision of Portable Water Supply	Municipal Wide	500,000.00		Dec. 31, 2016	23%	118,950.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**FRELYN M. PALISOC**

Municipal Accountant

  
**KIM MIKAEL C. AMADOR**  
Municipal Mayor