

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2016**

Province, City or Municipality: **MANAOAG, PANGASINAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
1. Maintenance of Streetlights	Municipal Wide	647.666,60		Dec. 31, 3016	1%	3.330,00		
2. Barangay Infrastructures Assistance	Municipal Wide	7.800.000,00		Dec. 31, 3016	19%	1.498.000,00		
3. Maintenance of Market, Slaughterhouse, Sports Complex, Plaza, Parks & Tourism Building	Municipal Wide	1.500.000,00		Dec. 31, 3016	5%	71.785,00		
4. Barangay Infrastructure Assistance (Continuing)	Municipal Wide	10.000.000,00		Dec. 31, 3016	73%	7.311.503,21		
3. Maintenance of Mrket, Slaughterhouse, Sports Complex, Plaza, Parks, Tourism Building & RHU (Continuing)	Municipal Wide	1.000.000,00		Dec. 31, 3016	57%	570.177,00		
Economic Development (pls list down specific projects)								
1. Maintenance of Roads and Bridges	Municipal Wide	2.000.000,00		Dec. 31, 3016	28%	557.500,00		
2. Purchase of Engineering Equipment (Roller & Grader)	Municipal Wide	3.500.000,00		Dec. 31, 3016	0%	-		
3. BUB-LGU Counterpart (Improvement of Public Market)	Municipal Wide	1.870.000,00		Dec. 31, 2016	0%	-		
4.PRDP-LGU Counterpart (Construction of Bridge)	Brgy. Oraan	2.200.000,00		Dec. 31, 2016	0%	-		

5. Maintenance/Improvement of Municipal Cemetery (Continuing)	Brgy. Babasit	2.000.000,00		Dec. 31, 2016	0%	-		
6. Improvement/Improvement of Market & Slaughterhouse (Continuing)	Municipal Wide	1.000.000,00		Dec. 31, 2016	70%	700.939,30		
7. Maintenance of Roads & Bridges (Continuing)	Municipal Wide	2.000.000,00		Dec. 31, 2016	64%	1.281.954,00		
8. Purchase of Engineering Equipment (Dumtruck) (Continuing)	Brgy. Poblacion	2.000.000,00		Dec. 31, 2016	100%	1.718.766,00		
Environmental Management (pls list down specific projects)								
1. Cooperative Development (Provision of Certified Seeds)	Municipal Wide	2.400.000,00		Dec. 31, 2016	0%	-		
2. Solid Waste Management (Operation of MRF and Other Solid Waste Management Activities)	Municipal Wide	1.000.000,00		Dec. 31, 2016	0%	-		
3. Maintenance/Improvement of Dumpsite (Continuing)	Brgy. Pugaro	2.000.000,00		Dec. 31, 2016	86%	1.728.480,00		
4. BUB Counterpart for 2015 (Continuing)	Municipal Wide	1.870.000,00		Dec. 31, 2016	0%	-		
5. Rehabilitation & Declogging of Drainage Canal (Continuing)	Municipal Wide	1.000.000,00		Dec. 31, 2016	98%	979.500,00		
6. Solid Waste Management System (Continuing)	Municipal Wide	500.000,00		Dec. 31, 2016	33%	163.609,88		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


FRELYN M. PALISOC

_Municipal Accountant


KIM MIKAEL G. AMADOR
Municipal Mayor