

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2016**

Province, City or Municipality: **MANAOAG, PANGASINAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
1. Maintenance of Streetlights	Municipal Wide	647,666.60		Dec. 31, 216	1%	3,330.00		
2. Barangay Infrastructures Assistance	Municipal Wide	7,800,000.00		Dec. 31, 2016	38%	2,990,570.09		
3. Maintenance of Market, Slaughterhouse, Sports Complex, Plaza, Parks & Tourism Building	Municipal Wide	1,500,000.00		Dec. 31, 2016	14%	214,020.15		
4. Barangay Infrastructure Assistance (Continuing)	Municipal Wide	10,000,000.00		Dec. 31, 2016	100%	10,000,000.00		
3. Maintenance of Mrket, Slaughterhouse, Sports Complex, Plaza, Parks, Tourism Building & RHU (Continuing)	Municipal Wide	1,000,000.00		Dec. 31, 2016	100%	1,000,000.00		
Economic Development (pls list down specific projects)								
1. Maintenance of Roads and Bridges	Municipal Wide	2,000,000.00		Dec. 31, 2016	56%	1,120,029.00		
2. Purchase of Engineering Equipment (Roller & Grader)	Municipal Wide	3,500,000.00		Dec. 31, 2016	0%	-		
3. BUB-LGU Counterpart (Improvement of Public Market)	Municipal Wide	1,870,000.00		Dec. 31, 2016	100%	1,797,000.00		
4.PRDP-LGU Counterpart (Construction of Bridge)	Brgy. Oraan	2,200,000.00		Dec. 31, 2016	0%	-		
5. Maintenance/Improvement of Municipal Cemetery (Continuing)	Brgy. Babasit	2,000,000.00		Dec. 31, 2016	0%	-		

6. Improvement/Improvement of Market & Slaughterhouse (Continuing)	Municipal Wide	1,000,000.00		Dec. 31, 2016	72%	722,381.95		
7. Maintenance of Roads & Bridges (Continuing)	Municipal Wide	2,000,000.00		Dec. 31, 2016	100%	2,000,000.00		
8. Purchase of Engineering Equipment (Dumptruck) (Continuing)	Brgy. Poblacion	2,000,000.00		Dec. 31, 2016	100%	1,718,766.00		
Environmental Management (pls list down specific projects)								
1. Cooperative Development (Provision of Certified Seeds)	Municipal Wide	2,400,000.00		Dec. 31, 2016	51%	1,224,000.00		
2. Solid Waste Management (Operation of MRF and Other Solid Waste Management Activities)	Municipal Wide	1,000,000.00		Dec. 31, 2016	26%	263,949.24		
3. Maintenance/Improvement of Dumpsite (Continuing)	Brgy. Pugaro	2,000,000.00		Dec. 31, 2016	86%	1,728,480.00		
4. BUB Counterpart for 2015 (Continuing)	Municipal Wide	1,870,000.00		Dec. 31, 2016	100%	1,869,007.88		
5. Rehabilitation & Declogging of Drainage Canal (Continuing)	Municipal Wide	1,000,000.00		Dec. 31, 2016	100%	979,500.00		
6. Solid Waste Management System (Continuing)	Municipal Wide	500,000.00		Dec. 31, 2016	100%	500,000.00		
6. Provision of Portable Water Supply	Municipal Wide	500,000.00		Dec. 31, 2016	0%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


FRELYN M. PALISOC

Municipal Accountant


KIM MIKAEL G. AMADOR
Municipal Mayor